

[Home](#) / [Project Details \(P157043\)](#) / [Procurement Plan](#) / Activity Details and Roadmap

Activity (The Technical Organization For The Administration Of Wss Services)

Project: Modernization of Water Supply and S... (P157043) | Reference: PE-OTASS-275041-CS-CQS-2 | Status: Cleared | Under Implementation

Cancel Activity

Activity Details

Key Details

Procurement Category

Consultant Services

Requires UN Agency Contracting

Market Approach

Open | International

Contract Type

Lump sum

Procurement Document Type

Request for Proposals - Consulting Services (Non-supervision) SPD

Procurement Method

Consultant Qualification Selection

Related Information

Reference No.

PE-OTASS-275041-CS-CQS-2

Subject to Retroactive Financing

No

Review Type

Post Review

Estimated Amount (US\$)

336,842.11

Bank Financed %

80%

Description

Desarrollo de instrumentos metodológicos para la estimación de costos, estudios que sustentan el cálculo de tarifas y propuestas para el mejoramiento del esquema de subsidios entre usuarios de los servicios de saneamiento

Additional Details

Components

Name	%
Improving Governance of Water Supply and Sanitation Service Providers	100%

Number		%
IBRD-88990		100%
Procurement Classification		
No	Category Code	Description
1.	83101504	Water distribution management
Location		
No Data Available		

Procurement Roadmap

Procurement Planning	Original Date / Days	Revised Date / Days	Running Date / Days	Actual Dates
✓ Terms of Reference	17-Aug-2023 / 0	17-Aug-2023 / 0	05-Sep-2023 / 0	05-Sep-2023
✓ Expression of Interest	07-Sep-2023 / 21	07-Sep-2023 / 21	26-Sep-2023 / 21	08-Sep-2023
Evaluation of Expression of Interest and Short List of Consultants	07-Oct-2023 / 30	07-Oct-2023 / 30	26-Oct-2023 / 30	
Short List and Draft Request for Proposals	21-Oct-2023 / 14	21-Oct-2023 / 14	09-Nov-2023 / 14	
Draft Negotiated Contract	20-Nov-2023 / 30	20-Nov-2023 / 30	09-Dec-2023 / 30	
Notification of Award	04-Dec-2023 / 14	04-Dec-2023 / 14	23-Dec-2023 / 14	
Procurement Monitoring	Original Date / Days	Revised Date / Days	Running Date / Days	Actual Dates
Signed Contract	25-Dec-2023 / 21	25-Dec-2023 / 21	13-Jan-2024 / 21	
Contract Amendments			13-Jan-2024 / 0	
Contract Completion	22-Jun-2024 / 180	22-Jun-2024 / 180	11-Jul-2024 / 180	
Contract Termination			11-Jul-2024 / 0	

Comments:

Actividad 2 del Componente 1 de la UE003
--

[⏪ Back](#)